

OAN 041/2021 – STAND 1 CONCRETE PAVEMENT BAY REPLACEMENTS.

OAN REF:-	041/2021	DATE OF ISSUE:-	21/10/21	EFFECTIVE DATE:-	01/11/21
MANUAL REFERENCE(S):-	N/A			EXPIRY DATE:-	02/11/21

PLEASE ENSURE THIS INFORMATION IS PROMULGATED TO ALL STAFF

1.0 SUMMARY

Stand 1 will be closed for a period of circa 18 hours to facilitate the replacement of 2 x failed concrete pavement bays.

2.0 PROGRAMME

- 2.1 The programme of work will commence at 12:00L on Monday 1st November, and the stand will be ready to hand back into operation by 06:00L on Tuesday 2nd November 2021.
- 2.2 The overall programme will consist of circa 12 hours of concrete breakout and reinstatement activities followed by a period of circa 6 hours to allow for concrete curing and work area demarcation removal.

3.0 SCOPE & LOCATION OF WORKS

- 3.1 The scope of work will be to carry out the replacement of 2 x failed concrete pavement bays on Stand 1 (see attached drawing). The bays will be replaced using PQX rapid setting concrete.

4.0 OPERATIONAL IMPLICATIONS

- 4.1 Stand 1 will be closed for a period of circa 18 hours from 12:00L on Monday 1st until 06:00L on Tuesday 2nd November 2021.

5.0 WORK AREA DEMARCATION

- 5.1 A lit mobile barrier will be placed at the rear of Stand 1 during the closure period.
- 5.2 The area immediately surrounding the pavement bay replacement works on the closed stand will be demarked by alternate red/white interlocked blocks.

5.2.2 The blocks will be lit by low intensity, red obstacle lighting.

6.0 LOW VISIBILITY PROCEDURES (LVP)

6.1 Overall, the work has no impact on the airport's ability to operate during periods of low visibility.


7.0 FURTHER INFORMATION

7.1 For further information, please contact the Airfield Duty Manager on +44 0161 489 3331.

8.0 ADDITIONAL DOCUMENTS

Drawing: Yes



ORIGINATOR:- (PRINT NAME)	S.McAleer	CONFIRMED & APPROVED BY:- (PRINT NAME)	S.McCusker
ROLE:-	Airfield Technical Planner	ROLE:-	Head of Airfield Strategy & Change
SIGNATURE:-		SIGNATURE:-	